



## Tashi Chime Nunnery Solar in Bigu Power System Installation completion report 2008:

- 29 Aug 08: The components were trucked from Kathmandu to Barabasi.
- 06 Sep 08: The components reached Bigu by porter.
- 12 Oct 08: The technicians started their journey from Kathmandu .
- 14 Oct 08: The technicians arrived at Bigu.
- 16 Oct 08: Work started with the installation. Installed the solar PV array on main monastery building
- 17 Oct 08: Technicians filled all the solar batteries and put them for charging
- 18 Oct 08: Technicians installed the solar PV array in the dormitory building 1 and put the battery for charging
- 19 Oct 08: Technicians installed the solar PV array in the Dormitory building 2 and put the battery for charging
- 20 Oct 08: Technicians installed the solar PV array in the Dormitory building 3 and put the battery for charging
- 21 Oct 08: Technicians installed the solar PV array in the Dormitory building 4 and put the battery for charging
- 22 Oct 08: Technicians did the wiring of the lights inside the main monastery
- 23 Oct 08: Technicians did the wiring of the LED lights outside the main monastery
- 24 Oct 08: Technicians did the wiring of the LED lights inside the Dormitory building 4
- 25 Oct 08: Technicians did the wiring of the LED lights inside the Dormitory building 3
- 26 Oct 08: Technicians did the wiring of the LED lights inside the Dormitory building 2
- 27 Oct 08: Technicians did the wiring of the LED lights inside the Dormitory building 1
- 28 Oct 08: Because of festival TIHAR, technicians had to return to Kathmandu
- 17 Nov 08: Technicians reached Bigu
- 18 Nov 08: Started the installation work. Technicians did the wiring work of the lights in the kitchen and Quarter-1
- 19 Nov 08: Technicians did the wiring work of the lights in the Mane house and Quarter-2
- 20 Nov 08: Technicians did the wiring work of the lights in the surroundings of the monastery
- 21 Nov 08: Technicians did the wiring work of the lights in bathrooms and toilets and outside lights of the dormitories
- 22 Nov 08: Technicians did the wiring work of the lights in quarter-3 and quarter 4
- 23 Nov 08: Technicians did the wiring work of the lights in guest house and surrounding
- 24 Nov 08: Technicians did final check of the whole solar PV system
- 25 Nov 08 all installation work was completed.
- 27 Nov 08 the technicians returned to Kathmandu